



**FY23 DE Coast Nourishment**  
**Rehoboth – Dewey – Bethany – S. Bethany & Fenwick Is.**  
**WEEKLY PROGRESS MEETING #23 Agenda**

**USACE Contract:** Contract No. W912BU23C0002

**WMI Contract #:** 13220115

**Date/Time & Loc:** 10 August 2023 @ 1000 hrs.

**Join Microsoft Teams Meeting: Meeting ID: 270 462 350 673 Passcode: birQjh.**

**Principle Attendees:**

**USACE, WMI, Rehoboth/Dewey/Bethany/South Bethany/Fenwick Officials, DNREC, ER&M, Tide, GBA**

**Subline:**

- Bull gang removed the subline landing pipes at Bethany and South Bethany on 7/23.
  - Both pipes were pulled offshore and sank onto the bottom.
  - Bull gang will return as soon as possible to remove all the pipe.

**Crossovers:**

- All crossovers are completed in Rehoboth Beach.
- All crossovers are completed in Bethany Beach.
  - ADA at Wellington needs construction clean up and then will be opened.
- South Bethany Beach began on 08.09.23.

**Sand Fence Install:**

- Sand Fence installation in Rehoboth Beach and Dewey Beach are completed.
- Sand Fence installation in Bethany Beach is completed as of 08.08.23.

**Demobilization:**

- **Fenwick:**
  - Damage to asphalt at southern end of parking lot.
  - Damaged mat at Fenwick Ave beach access.
    - Check written and given to State of Delaware.
  - Damaged lifeguard stand.
    - Check written and given to Town of Fenwick.
- **Rehoboth Beach:**
  - ER&M removed all their equipment on 7/21
- **South Bethany Beach:**
  - Sand Fence materials are in the staging area.
- **Bethany Beach:**
  - ER&M is working on moving their trucks and trailers to the South Bethany Beach staging area.

**Survey:**

- All post-placement condition surveys have been completed.
- As-Builts in progress.

**Environmental Concerns:**

- Bird monitoring surveys being conducted daily in Bethany and South Bethany.
- No sighting of piping plovers to date for the project.
- Bird monitoring will continue until end of the Piping Plover nesting season (Aug 15<sup>th</sup>).

**Site Safety:**

- Security at the S. Bethany staging area will be 12hrs.
- SSHOs monitoring ER&M construction.

**Action Items since previous progress meeting:**

- None currently.

**Discuss other business, as appropriate:**