



**FY23 DE Coast Nourishment**  
**Rehoboth – Dewey – Bethany – S. Bethany & Fenwick Is.**  
**WEEKLY PROGRESS MEETING #24 Agenda**

**USACE Contract:** Contract No. W912BU23C0002

**WMI Contract #:** 13220115

**Date/Time & Loc:** 17 August 2023 @ 1000 hrs.

**Join Microsoft Teams Meeting: Meeting ID: 270 462 350 673 Passcode: birQjh.**

**Principle Attendees:**

USACE, WMI, Rehoboth/Dewey/Bethany/South Bethany/Fenwick Officials, DNREC, ER&M, Walters, Tide, Seismic, OHI, GBA

**Updated Dredge Schedule:**

- Bullgang removed the subline landing pipes at Bethany and South Bethany on 7/23.
  - Both pipes were pulled offshore and sank onto the bottom.
  - Bullgang is onsite, boats will arrive this evening and will begin to remove pipe tomorrow morning.

**Crossovers:**

- All crossovers are completed in Rehoboth.
- All crossovers are completed in Bethany Beach.
- South Bethany Beach crossover work began on 08.09.23.

**Sand Fence Install:**

- Sand Fence installation in Rehoboth Beach, Dewey Beach and Bethany Beach are completed.
- Sand Fence installation in South Bethany Remaining.

**Demobilization:**

- **Fenwick:**
  - Damage to asphalt at southern end of parking lot.
- **Rehoboth:**
  - ER&M removed all their equipment on 7/21.
- **S. Bethany:**
  - Sand Fence materials are in the staging area.
- **Bethany Beach:**
  - All equipment has been moved to the South Bethany staging area.

**Survey:**

- All post-placement condition surveys have been completed and submitted.
- As-Built in progress.

**Environmental Concerns:**

- Bird monitoring surveys were being conducted daily in Bethany and South Bethany.
- Final day of monitoring 08.15.23.

- No piping plover sighting on the project.

**Site Safety:**

- Security at the S. Bethany staging area will be 12hrs.
- SSHOs monitoring ER&M construction.

**Action Items since previous progress meeting:**

- None currently.

**Discuss other business, as appropriate:**